

Vale S.A.  
Form 6-K  
November 28, 2011

**Table of Contents**

**United States  
Securities and Exchange Commission  
Washington, D.C. 20549  
FORM 6-K  
Report of Foreign Private Issuer  
Pursuant to Rule 13a-16 or 15d-16  
of the  
Securities Exchange Act of 1934  
For the month of  
November 2011  
Vale S.A.**

Avenida Graça Aranha, No. 26  
20030-900 Rio de Janeiro, RJ, Brazil  
(Address of principal executive office)

(Indicate by check mark whether the registrant files or will file annual reports under cover of Form 20-F or Form 40-F.)

(Check One) Form 20-F  Form 40-F

(Indicate by check mark if the registrant is submitting the Form 6-K in paper as permitted by Regulation S-T Rule 101(b)(1))

(Check One) Yes  No

(Indicate by check mark if the registrant is submitting the Form 6-K in paper as permitted by Regulation S-T Rule 101(b)(7))

(Check One) Yes  No

(Indicate by check mark whether the registrant by furnishing the information contained in this Form is also thereby furnishing information to the Commission pursuant to Rule 12g3-2(b) under the Securities Exchange Act of 1934.)

(Check One) Yes  No

(If Yes is marked, indicate below the file number assigned to the registrant in connection with Rule 12g3-2(b). 82-\_\_\_\_.)

---

**TABLE OF CONTENTS**

Press Release  
Signatures

---

**Table of Contents*****Press Release*****Vale announces investment budget for 2012**

Rio de Janeiro, November 28, 2011 Vale S.A. (Vale) announces that its Board of Directors has approved the investment budget<sup>1</sup> for 2012, involving capital expenditures of US\$12.9 billion for project execution, US\$2.4 billion for research and development (R&D) and US\$6.1 billion dedicated for sustaining existing operations.

Based on a long-term view of global minerals and metals markets, the capex budget is aligned with our vision of becoming the best global natural resources company in long-term value creation, with excellence and passion for people and the planet.

**Investment allocation for 2012**

<b>By category</b>	<b>%</b>
Organic growth	71.5%
Projects	60.5%
R&D	11.0%
Sustaining of existing operations	28.5%
<b>Total</b>	<b>100.0%</b>
<b>By business area</b>	<b>%</b>
Bulk materials	55.6%
Ferrous minerals	46.7%
Coal	8.9%
Base metals	21.6%
Fertilizers	9.6%
Logistics for general cargo	2.4%
Power generation	3.6%
Steel	2.9%
Others	4.3%
<b>Total</b>	<b>100.0%</b>
<b>By geography</b>	<b>%</b>
Brazil	63.7%
South America (ex- Brazil)	6.0%
Canada	11.7%
Africa	9.1%
Asia	5.7%
Australasia	3.3%
Others	0.5%
<b>Total</b>	<b>100.0%</b>

## Edgar Filing: Vale S.A. - Form 6-K

The capex budget includes financial disbursements in consolidated format according to generally accepted US accounting principles (US GAAP). The main subsidiaries consolidated according to US GAAP are: Companhia Minera Misky Mayo S.A.C., Ferrovia Centro-Atlântica (FCA), Ferrovia Norte Sul S.A., PT Vale Indonesia Tbk (formerly International Nickel Indonesia Tbk), Vale Australia Pty Ltd., Vale Canada Limited (formerly Vale Inco Limited), Vale Colômbia Ltd., Mineração Corumbaense Reunida S.A., Vale Fertilizantes S.A., Vale International, Vale Manganês S.A., Vale Manganèse France, Vale Manganese Norway S.A. and Vale Nouvelle Caledonie SAS.

---

**Table of Contents**

**Project execution**

Vale has currently twenty main projects approved by the Board of Directors and under construction to implement organic growth. The main projects are detailed in this report and comprise 75% of the US\$12.949 billion budgeted for project development in 2012.

**R&D**

Vale's R&D investments are the backbone of future growth options. The budget for 2012 is comprised of US\$918 million to finance the global mineral exploration program, US\$848 million for conceptual, pre-feasibility and feasibility studies, and US\$591 million to be invested in new processes, technological innovation and adaptation.

The mineral exploration program involves initiatives in the Americas, Africa, Asia and Australasia. Expenditures will be dedicated to further develop our reserves of iron ore (US\$282 million) and nickel (US\$202 million), and to explore opportunities in copper (US\$156 million), coal (US\$75 million), and potash and phosphate rock (US\$50 million).

**Sustaining capital**

The sustaining capex budgeted for 2012, at US\$6.106 billion, will be dedicated to not only maintain our production levels but also to invest in initiatives dedicated to improve operational efficiency, excellence in health and safety, and environmental protection.

We are expanding tailing dams and residual stockpiles to maintain the production rates, alongside with initiatives to improve maintenance management, and consequently reaching higher utilization rates in order to have lower maintenance costs and higher operational efficiency. Vale is also investing to improve managerial efficiency by integrating information throughout the company.

We are developing the clean AER (atmospheric emission reduction) project, which will significantly reduce air pollution in Canada, improving the positive legacy for the community in the Sudbury region. The multi-year project includes slag re-greening, reforestation and preservation.

In line with our focus on the search of excellence in health and safety, Vale is investing to improve standards in our operations.

The normalized sustaining capex budget, net of the initiatives to increase efficiency and sustainability described before, represents 4.4% of our asset base in September 2011, and is in line with the 4.7% for the period between 2007 and 2010. After adding the initiatives described before, the approved sustaining investments amount to 6.5% of our asset base.

**Focus on sustainability**

Sustainability contributes to a better world and the same time enhances competitiveness in the long-term. Sustainable development is achieved when our businesses provide value to shareholders while creating a positive social, economic and environmental legacy in the geographies where we operate.

Investments in corporate social responsibility in 2012 will reach US\$1.648 billion, of which US\$1.354 billion will be invested in environmental protection and conservation, and US\$293 million in social projects.

Vale has been committed to develop a cleaner energy matrix by investing on renewable energy sources such as wind power and biofuels. The Biodiesel project involves the plantation of 80,000 hectares of palm trees to produce 360,000 tpy of biodiesel, contributing to minimize emissions of greenhouse gases and also promotes the development of local communities in the Brazilian state of Pará. Vale's wind power park, in the state of Rio Grande do Norte, Brazil, will have a total estimated capacity of 65.7 MW.

**Table of Contents****Main approved projects under construction**

The pipeline of main projects approved by the Board of Directors, under construction, is detailed in this section. Estimated start-up dates can be revised due to changes caused by several factors, including delays in environmental permits.

Project	Estimated start-up	Expected capex US\$ million		Status <sup>1</sup>
		2012	Total	
<b>IRON ORE MINING AND LOGISTICS</b>				
<b>Carajás Additional 40 Mtpy</b>	2H13	622	2,968	Installation license (LI) was issued. We are executing earthworks services and civil engineering works.
Construction of an iron ore dry processing plant, located in Carajás, Pará, Brazil.				43% of physical progress. Total executed capex of US\$1.3 billion.
Estimated nominal capacity of 40 Mtpy.				
<b>CLN 150 Mtpy</b>	1H14	890	3,477	Earthworks and offshore civil engineering works at Ponta da Madeira maritime terminal started. Critical equipments for the car dumpers were received
Increase Northern system railway and port capacity, including the construction of a fourth pier at the Ponta da Madeira maritime terminal. Located in Maranhão, Brazil.				Railway Installation licenses (LI) issuance expected for 2H12.
Increase estimated EFC's logistics nominal capacity to approximately 150 Mtpy.				55% of physical progress. Total executed capex of US\$1.8 billion.
<b>Carajás Serra Sul S11D</b>	2H16	794	8,039	Investing capital for earthworks services and building the access road, before the issuance of environmental permits.
Development of a mine and processing plant, located in the Southern range of Carajás, Pará, Brazil.				Preliminary environmental license (LP) issuance expected for 1H12.
Estimated nominal capacity of 90 Mtpy.				Installation license (LI) issuance expected for 1H13.
				22% of physical progress. Total realized capex of US\$804 million.
<b>Serra Leste</b>	1H13	239	478	Construction of the access road on progress. Earthworks and civil engineering works for the plant started. Excavation on progress
Construction of new processing plant, located in Carajás, Pará, Brazil				Issuance of installation licenses (LI) expected for following months.
Estimated nominal capacity of 6 Mtpy.				21% of physical progress. Total executed capex of US\$79 million.
	2H13	184	1,174	

**Conceição Itabiritos**

Construction of concentration plant, located in the Southeastern system, Minas Gerais, Brazil.

Project evolving on time and on budget. The issuance of pending installation licenses (LI) is expected for 1H12.

79% of physical progress. Total executed capex of US\$428 million.

Estimated nominal capacity of 12 Mtpy.

**Vargem Grande Itabiritos**

1H14 429 1,645

Issuance of installation license (LI) expected for 1H13.

Construction of new iron ore treatment plant, located in the Southern system, Minas Gerais, Brazil.

38% of physical progress. Total executed capex of US\$262 million.

Estimated nominal capacity of 10 Mtpy.

**Conceição Itabiritos II**

2H14 297 1,189

Project at initial stages, with excavations for the installation of primary crushers going on. Installation licenses (LI) issued.

Adaptation of the plant to process low-grade itabirites, located in the Southeastern system, Minas Gerais, Brazil.

14% of physical progress. Total executed capex of US\$65 million.

Estimated nominal capacity of 19 Mtpy (without additional net capacity).



**Table of Contents**

<b>Project</b>	<b>Estimated start-up</b>	<b>Expected capex</b>		<b>Status<sup>1</sup></b>
		US\$ million		
		<b>2012</b>	<b>Total</b>	
<b>Simandou I - Zogota</b>	1H12	380	1,260	Project in early stage of development. First production expected for 2012.
Development of the Zogota mine and processing plant in Simandou South, Guinea.				
Estimated nominal capacity of 15 Mtpy.				
<b>Teluk Rubiah</b>	1H14	367	1,371	Preliminary environmental license, construction and installation license issued.
Construction of a maritime terminal with enough depth for the 400,000 dwt vessels and a stockyard. Located in Teluk Rubiah, Malaysia.				
Issuance of operation license expected for 1H14. On schedule. Contracts with civil engineering service providers signed.				
Stockyard capable of handling up to 30 Mtpy of iron ore products.				
9% of physical progress. Total executed capex is US\$120 million.				
<b>PELLET PLANTS</b>				
<b>Tubarão VIII</b>	2H12	239	968	Currently assembling of the stacker reclaimer of the pellets stockyard.
Eighth pellet plant at our existing complex at the Tubarão Port, Espírito Santo, Brazil.				
Issuance of operation license (LO) expected for 2H12.				
Estimated nominal capacity of 7.5 Mtpy.				
74% of physical progress. Total executed capex of US\$547 million.				
<b>Samarco IV</b>	1H14		1,693 <sup>2</sup>	Project at initial stages.
Construction of Samarco's fourth pellet plant, and expansion of mine, pipeline and maritime terminal infrastructure. Vale has a 50% stake in Samarco.				
11% of physical progress of the pellet plant. The 2012 budget will be internally sourced by Samarco.				
Estimated nominal capacity of 8.3 Mtpy, increasing Samarco's capacity to 30.5 Mtpy.				
<b>COAL MINING AND LOGISTICS</b>				
<b>Moatize II</b>	2H14	499	2,068	Geological research studies on progress
New pit and duplication of the Moatize CHPP, as well as all related infrastructure, located in Tete, Mozambique.				
2% of physical progress. Total executed capex of US\$15 million.				

Nominal capacity of 11 Mtpy (70% coking coal and 30% thermal).

**Nacala corridor**

2H14 691 4,444

Environmental licenses issued for the railway and maritime terminal.

Railway and port infrastructure connecting Moatize site to the Nacala-à-Velha maritime terminal, located in Nacala, Mozambique.

Development of the detailed aspects of the engineering project on progress.

Estimated nominal capacity of 18 Mtpy.

Project in early stage of development. Total executed capex of US\$8 million.

**COPPER MINING**

**Salobo**

1H12 296 2,337

Concluding mechanical assembly of the primary crushing and of the water collection, supply and storage system.

Development of mine, plant, and related infrastructure, located in Marabá, Pará, Brazil.

Plant operation license (LO) expected for 1H12.

Estimated nominal capacity of 100,000 tpy of copper in concentrate.

96% of physical progress. Total executed capex of US\$1.9 billion.

**Table of Contents**

<b>Project</b>	<b>Estimated start-up</b>	<b>Expected capex</b>		<b>Status<sup>1</sup></b>
		US\$ million		
		<b>2012</b>	<b>Total</b>	
<b>Salobo II</b>	2H13	581	1,427	Civil works at the flotation circuit on progress. The construction of the ball mill was initiated.
Salobo expansion, raising of the tailing dam height and increase in mine capacity, located in Marabá, Pará, Brazil				Plant operation license (LO) issuance expected for 1H13.
Additional estimated nominal capacity of 100,000 tpy of copper in concentrate.				46% of physical progress. Total executed capex of US\$268 million.
<b>NICKEL MINING AND REFINING</b>				
<b>Long Harbour</b>	2H13	1,208	3,600	Plant under construction. Electromechanical assembly on progress.
Hydrometallurgical facility. Located in Long Harbour, Newfoundland and Labrador, Canada.				54% of physical progress. Total executed capex of US\$1.3 billion.
Estimated nominal capacity of refining 50,000 tpy of finished nickel, and associated copper and cobalt.				
<b>Totten</b>	2H13	157	759	Total executed capex of US\$358 million.
Nickel mine (re-opening) in Sudbury, Ontario, Canada. Estimated nominal capacity of 8,200 tpy				
<b>POTASH MINING AND LOGISTICS</b>				
<b>Rio Colorado</b>	2H14	1,081	5,915	Agreement finalized with the five Argentinean provinces involved in the project. Excavations started. Civil engineering works on progress.
Investments in a solution mining system, located in Mendoza, Argentina, renovation of railway tracks (440 km), construction of a railway spur (350 km) and a maritime terminal in Bahia Blanca, Argentina.				22% of physical progress. Total executed capex of US\$509 million.
Estimated nominal capacity of 4.3 Mtpy of potash (KCl).				
<b>ENERGY</b>				
<b>Biodiesel</b>	2015	227	633	Planting palm trees. Biodiesel plant s FEL III expected for July 2013.
Project to produce biodiesel from palm				

oil. Plantation of 80,000 ha of palm trees.  
Located in Pará, Brazil.

Preliminary environmental license (LP) and construction and installation license (LI) issuance expected 2H13.

Estimated nominal capacity of 360,000 tpy of biodiesel.

Total executed capex of US\$286 million.

**STEELMAKING**

**CSP<sup>2</sup>**

1H15      563      2,346

Early stage of development. The partnership is developing the FEL III feasibility study.

Development of a steel slab plant in partnership with Dongkuk and Posco, located in Ceará, Brazil. Vale holds 50% of the joint venture.

Estimated nominal capacity of 3.0 Mtpy.

<sup>1</sup> as of September 2011

<sup>2</sup> Expected capex is relative to Vale's stake in the projects.

**Table of Contents****Expected output for 2012****ESTIMATED PRODUCTION FOR 2012      000 metric tons**

<b>By mineral</b>	<b>2012</b>
Iron ore	312,000
Pellets	50,000
Coal	16,600
Nickel	300
Copper	340
Potash	650
Phosphate rock	8,000

**Challenges in project execution**

The execution of capital projects is one of the main challenges for the mining industry. Vale faces some hurdles for the implementation of its portfolio of world-class projects: environmental licensing, human capital constraints, cost pressures and longer lead times.

Environmental licensing has been a major source of risk to project development. Aiming to deal with this challenge we are taking several steps to improve the efficiency in the licensing processes, among which a stronger integration between environmental and project development teams, the development of a Best Practices Guide for Environmental Licensing and the Environment, the assembly of teams of highly- skilled specialists, a closer interaction with environmental regulators and the creation of an Executive Committee to expedite internal decisions.

People are a real source of competitive advantage, and human capital is a critical input to projects and future operations. Vale works to further integrate strategic plan to anticipate demand for skilled labor, as well as investing in initiatives to capacitate technicians, engineers and project implementation professionals.

Vale works to minimize the flipside impacts of the current commodity cycle, which can impact project execution through the lack of contractors with manpower available, price pressures of equipment and services, and longer lead times for equipment delivery. The main mitigation actions include procurement intelligence, the strengthening of long-term relationships with suppliers, the anticipation of purchases and the diversification of the suppliers base. So far, these actions dealt successfully with the pressures, and procurement lead times have not impacted the execution of the project pipeline.

In the context of the reorganization of management structure, a division headed by an Executive Director fully focused on project implementation was created. We are adopting a more disciplined approach to project development using the tested FEL (Front-End Loading) methodology, with clear approval gates between the stages of development before the appraisal by the Board of Directors.

Alongside the project development process, we are adopting an integrated risk assessment framework, which anticipates potential issues and allows for mitigations plans. This risk analysis was already applied in the majority of projects under construction and feasibility study.

Methodological rigor promotes higher quality of estimates, transparency and predictability in project development as well as ensures compliance with environmental regulations and health and safety requirements, and minimizes impacts on the communities.

Despite our efforts, risk elimination is not possible. As a consequence, our estimates of projects expected capital expenditures and estimated start-up dates might be revised going forward.

**Table of Contents**

**For further information, please contact:**

+55-21-3814-4540

Roberto Castello Branco: roberto.castello.branco@vale.com

Viktor Moszkowicz: viktor.moszkowicz@vale.com

Carla Albano Miller: carla.albano@vale.com

Andrea Gutman: andrea.gutman@vale.com

Christian Perlingiere: christian.perlingiere@vale.com

Fernando Frey: fernando.frey@vale.com

Marcio Loures Penna: marcio.penna@vale.com

Samantha Pons: samantha.pons@vale.com

Thomaz Freire: thomaz.freire@vale.com

This press release may include declarations about Vale's expectations regarding future events or results. All declarations based upon future expectations, rather than historical facts, are subject to various risks and uncertainties. Vale cannot guarantee that such declarations will prove to be correct. These risks and uncertainties include factors related to the following: (a) the countries where Vale operates, mainly Brazil and Canada; (b) the global economy; (c) capital markets; (d) the mining and metals businesses and their dependence upon global industrial production, which is cyclical by nature; and (e) the high degree of global competition in the markets in which Vale operates. To obtain further information on factors that may give rise to results different from those forecast by Vale, please consult the reports filed with the Brazilian Comissão de Valores Mobiliários (CVM), the French Autorité des Marchés Financiers (AMF), and with the U.S. Securities and Exchange Commission (SEC), including Vale's most recent Annual Report on Form 20F and its reports on Form 6K.

**Table of Contents**

**Signatures**

Pursuant to the requirements of the Securities Exchange Act of 1934, the registrant has duly caused this report to be signed on its behalf by the undersigned, thereunto duly authorized.

Vale S.A.  
(Registrant)

Date: November 28, 2011

By: /s/ Roberto Castello Branco  
Roberto Castello Branco  
Director of Investor Relations